


Environmental and Social Screening and Environmental Management Plan

Provision/Improvement of Toilet Blocks at Selected Sites of Southern Punjab





Project Management Unit (PTEGP) Planning and Development Board Government of Punjab



A project In collaboration with Pak Green Enviro-Engineering Pvt. Ltd



Table of Contents

	•	S	
		5	
1	Intro	duction	. 8
	1.1	Overview	. 8
	1.2	Project Environmental and Social Management Framework	. 8
	1.3	Purpose of this Document	. 9
	1.4	Methodology for E&SS and EMP	
	1.5	The Team	
2		ect interventions	
	2.1	Derawar Fort	
	2.1.1 2.1.2	Proposed Interventions at Derawar Fort, Bahawalpur Layout Plan of Proposed Toilet Block at Derawar Fort	
	2.1.3	Construction activities	14
	2.2 2.2.1	Tomb Bibi Javindi Proposed Interventions at Tomb Bibi Javindi, Bahawalpur	
	2.2.2	Layout Plan of Proposed Toilet Block at Tomb Bibi Javindi	
	2.2.3	Construction activities	
	2.3	Lal Suhanra	17
	2.3.1	Proposed Interventions at Lal Suhanra, Bahawalpur	
	2.3.2	Layout Plan of Proposed Toilet Block at Lal Suhanra	
	2.3.3	Construction activities	21
	2.4	Gulki Top	22
	2.4.1	Proposed Interventions at Gulki Top	
	2.4.2	Layout Plan of Proposed Toilet Block at Gulki Top	25
	2.4.3	Construction activities	25
	2.5	Barthi Rest House	25
	2.5.1	Proposed Interventions at Barthi Rest House	26
	2.5.2	Layout Plan of Proposed Toilet Block at Barthi Rest House	27
	2.5.3	Construction activities	28
	2.6	Mubarki Top	
	2.6.1	Proposed Interventions at Mubarki Top	
	2.6.2	Layout Plan of Proposed Toilet Block at Mubarki Top	
	2.6.3	Construction activities	
3		iminary Environmental and Social Impacts	
	3.1	Occupational Health and Safety (OHS) Risks	
	3.2	Applicability of Clearances/ NOCs.	
	3.2.1	Clearance/ NOC from Directorate General of Archaeology	
	3.2.2	Applicability of UNESCO, World Heritage Convention (WHC) 1972,	
	3.2.3	Clearance/ NOC from Punjab EPA	
	3.3 3.4	Applicability of WB OP 4.11 Physical Cultural Resource Stakeholders Consultation/s	

	3.5	EHS Risks during Operation and Maintenance (O&M) of the Sub- Pro 51	oject
4	Env	ironmental Management and Monitoring Approach	52
	4.1	HSE Training and Associated Cost	. 55
5		dings	
Annexu	ure A:	NOC from Archaeological Department	57
Annexu	ure B:	COVID-19 SOPs for Construction Sites	65
Annexu Annexu		5 ()	

List of Figures

Figure 1: Location map of Derawar Fort, Bahawalpur	11
Figure 2: Different views of Derawar Fort, Bahawalpur	12
Figure 3: Location of the proposed toilet block at Derawar Fort	12
Figure 4: Front Elevation of the proposed toilet block at Derawar Fort	13
Figure 5: 3D elevation view of the proposed toilet block at Derawar Fort	13
Figure 6: Architecture plan of proposed toilet block at Derawar Fort	14
Figure 7: Proposed site for new toilet block at Derawar Fort	14
Figure 8: Location map of Tomb Bibi Javindi, Bahawalpur	15
Figure 9: Different views of Tomb Bibi Javindi, Bahawalpur	16
Figure 10: Location of the proposed toilet block at Tomb Bibi Javindi	
Figure 11: Proposed site for new toilet block at Tomb Bibi Javindi	
Figure 12: Location map of Lal Suhanra National Park, Bahawalpur	18
Figure 13: Different views of Lal Suhanra	18
Figure 14: Location of the proposed toilet block at Lah	19
Figure 15: Front Elevation of the proposed toilet block at Lal Suhanra	
Figure 16: 3D elevation view of the proposed toilet block at Lal Suhanra	
Figure 17: Architecture plan of proposed toilet block at Lal Suhanra	
Figure 18: Proposed site for new toilet block at Lal Suhanra	
Figure 19: Location map of Gulki Top, DG Khan	22
Figure 20: Different views of Gulki Top	
Figure 21: Location of the proposed toilet block at Gulki Top	
Figure 22: Front Elevation of the proposed toilet block at Gulki Top	
Figure 23: 3D elevation view of the proposed toilet block at Gulki Top	
Figure 24: Architecture plan of proposed toilet block at Gulki Top	
Figure 25: Proposed site for new toilet block at Gulki Top	
Figure 26: Location map of Barthi Rest House	
Figure 27: Different views of Barthi rest house	
Figure 28: Location of the proposed toilet block at Barthi Rest House	
Figure 29: Proposed site for new toilet block at Bharti Rest House	
Figure 30: Location map of Mubarki Top	
Figure 31: Different views of Mubarki Top	
Figure 32: Location of the proposed toilet block at Mubarki Top	
Figure 33: Proposed site for new toilet block at Mubarki Top	
Figure 34: Pictorial Presentation of Consultations	50

List of Tables

Table 1: Activities/ tasks and estimated quantities of construction works at Derav Fort	
Table 2: Activities/ tasks and estimated quantities of construction works at Tomb E Javindi	
Table 3: Activities/ tasks and estimated quantities of construction works at Lal Suha	nra 21
Table 4: Activities/ tasks and estimated quantities of construction works at Gulki T	•
Table 5: Activities/ tasks and estimated quantities of construction works at Barthi R House	est
Table 6: Activities/ tasks and estimated quantities of construction works at Mubarki T	Гор
Table 7: Potential E&S Impacts identified during E&SS process	
Table 20: Task/s and associated OHS risks	45
Table 9: Impact Assessment on Physical Cultural Recourse	48
Table 10: List of persons consulted	49
Table 11: Environmental Management and Monitoring Approach	52

Abbreviations

Acronym	Definition
BOQs	Bill of Quantities
DG	Director General
DGA	Directorate General of Archaeology
EP	Environmental Protection
EPA	Environmental Protection Agency
ESMF	Environment and Social Management Framework
ESMP	Environment and Social Management Plan
E&S	Environmental and Social
E&SS	Environmental and Social Screening
BHU	Basic Health Unit
EA	Environmental Assessment
GOP	Government of Pakistan
GOPb	Government of Punjab
NA	Not Applicable
NOC	No objection certificate
OHS	Occupational Health and Safety
OP	Operational Policy
Pb	Punjab
PCR	Physical Cultural Resources
PDO	Project Development Objective
Pⅅ	Planning & Development Department
PMU	Project Management Unit
PTEGP	Punjab Tourism for Economic Growth Project
RAP	Resettlement Action Plan
RHC	Rural Health Centre
SAA	Same as Above
SDO	Sub-Divisional Officer
TDCP	Tourism Development Corporation of Punjab
ТМА	Tehsil Municipal Administration
UNESCO	United Nation, Education, Scientific and Cultural Organization
USD	United States of America, Dollar
WB	World Bank



1 Introduction

1.1 Overview

The Government of Pakistan (GOP) development agenda (Vision 2025) stresses the objectives of boosting economic growth, job creation and regional cooperation in addition to bolstering the country's image abroad. Tourism is highlighted as one of the sectors of the economy that could help stimulate economic growth. Cultural and heritage tourism is a large and growing international market that Pakistan could leverage to create more and better jobs¹

The Planning & Development Department, Government of Punjab (GOPb) with the financial assistance of the World Bank (WB) has launched the Punjab Tourism for Economic Growth Project (PTEGP) to increase the contribution of the tourism and related sectors to the local economic development of the province. The objectives of the project are to strengthen institutional capacity, increase private sector participation and improve infrastructure services for the tourism sector growth in the Province of Punjab². The total funding of the Project is 55 million USD with a World Bank contribution of USD 50 million over the five-year time frame³ The Project consists of four major components⁴:

Component 1: Policy, Institutions and Governance for Tourism Development Component 2: Private Investment and Entrepreneurship Promotion Component 3: Public Investment Facility

Component 4: Project Management, Monitoring and Evaluation

The project is being implemented by a dedicated Project Management Unit (PMU) PTEGP since October 2017. The project is financing some low-scale physical interventions to provide improved access, better road conditions and public convenience facilities in selected tourists destinations located throughout the Punjab Province.

1.2 Project Environmental and Social Management Framework

The detail of sub-projects to be executed under the PTEGP was not available during the project initiation, so an Environmental and Social Management Framework (ESMF) was prepared for PTEGP in December 2016 according to WB Operational Policy (OP) 4.01.

The project ESMF has been approved by the WB and is available on the WB and PTEGP website for public disclosure (refer to footnote no. 4 and 5 for the web link to ESMF available on PTEGP and WB website respectively). The overall project has been assigned Category B, due to the limited environmental and social impacts only during the construction phase. The ESMF concluded that; ⁵

Environmental and Social Screening (E&SS) shall be carried for each sub-project

⁵ https://documents1.worldbank.org/curated/en/916261483004112382/pdf/SFG2802-EA-P158099-Box396342B-PUBLIC-Disclosed-12-28-2016.pdf



¹ Combined project information documents / integrated safeguards data sheet (PID/ISDS) concept stage, May 23, 2016. The document is available at https://documents1.worldbank.org/curated/en/841201468290413656/text/PIDISDS-CON-Print-P158099-05- 29-2016-1464517363920.txt

² Financing Agreement PTEGP between Islamic Republic of Pakistan and International Development Association, dated; August 2, 2017. The document is available at https://documents1.worldbank.org/curated/en/337281506350830259/pdf/ITK171540-201708251045.pdf
³ Adapted from https://ptegp.punjab.gov.pk/project_overview

⁴ https://ptegp.punjab.gov.pk/system/files/ESMF%20Manual.pdf

intervention/s in order out to determine the appropriate Environmental and Social category as per WB Operation Policies.

- Category-A sub-project will not be financed under this project. If Category-A subproject is identified, sub-project will be either dropped or replaced with a Category B or C sub-project.
- Environmental and Social Management Plans (ESMPs) will be prepared for category 'B' sub- projects and clearance from WB will be a prerequisite before initiating the sub-project. The guidelines for the preparation of ESMPs are attached as Annex-8 of project ESMF.
- Sub-projects categorized as Category C, no further activity beyond screening would be required.
- PMU PTEGP will obtain necessary NOCs from the relevant departments before commencing works of any sub-project.

1.3 Purpose of this Document

The sub-project "provision of new and improvement of existing toilet block/s at selected tourism sites. Selected tourist's sites where provision of new or improvement in existing toilets are given below. The relevant signage in English, Urdu and images of Male/Female/Disabled will be displayed on toilets door. Sewerage system will be provided to connect the sewer generate at proposed toilet blocks and connect with nearest existing sewerage system for wastewater disposal. If there is no existing sewerage system close to the new proposed toilets, a soaking pit will be constructed for the wastewater disposal.

List of Proposed Toilets Block Southern Zone of Punjab Province, Pakistan

Sr.	Location	District	Land Ownership
No			
1	Derawar Fort	Bahawalpu	r Archeological Department
2	Bibi Jawandi		Archeological Department
3	Lal Suhanra		TDCP
4	Gulki Mubarki	DG Khan	TDCP
5	Bharti Rest house		TDCP
6	Mubarki top		TDCP

The sub-project "provision of new and improvement of existing toilet block/s at selected tourism sites. There will be 12 sets of toilets constructed at different sites

i.e. Derawar Fort; Bibi Jawandi; Lal Suhanra; District Bahawalpur and Gulki Mubarki, Bharti Rest house, Mubarki top, District DG Khan all sites are prior requirement of Environmental and Social Screening (E&SS) which is based on three aspects; viz., nature of the project, size of the project and location of the project that is a sensitive area as stated in the project ESMF. Based on this assessment, sub-projects with potentially significant environmental and social impacts are identified at an early stage for detailed environmental and social assessment.

This Environmental and Social Screening (E&SS) and Environmental Management Plan (EMP) has been prepared for the recently shortlisted/ newly added sub-project provision and improvement of toilet blocks at the above-mentioned locations. It is pertinent to mention that no land acquisition will be involved as all sites proposed by the Director General (DG), Directorate General of Archaeology (DGA) are owned by the DGA or a property of TDCP or Forest Department.



1.4 Methodology for E&SS and EMP

Methodology for E&SS and EMP is already defined in the project ESMF. While the relevant forms/checklists to be adopted during the E&SS process have been provided in the following sections of the project ESMF;

- Environmental and social screening form has been provided as Annexure-6.
- An involuntary resettlement screening checklist has been provided as Annexure-9.
- Guidelines for an environmental management plan EMP/ESMP (if required) has been provided as Annexure-8.
- Physical cultural resource management framework and chance find procedures (if required) has been provided in Annexure-10.

The data required for completing above mentioned forms/checklist has been obtained from both primary (field visit/s, consultations, project engineering document/s, designs etc.) and secondary sources (literature including documents/ reports/ papers/ dissertations/ encyclopaedias both available online and in printed format/s etc.).

Stakeholders' consultations have been conducted with relevant person/s, affectee/s (if any) and organisation/s during the field surveys according to WB and Pakistan Environmental Protection Agency (EPA) guidelines. Moreover, relevant applicable legislation and policies have been reviewed according to the scope of the sub-project. In the end, the conclusion of E&SS and EMP has been drawn and appropriate recommendation/s has been made (where applicable).

1.5 The Team

The PTEGP staff that participated in the preparation of this E&SS and EMP report includes; Ahsan Bela (Environment Specialist), Tajwar Saeed (Social Safeguard and Gender Specialist) and Arif Mukhtar Rana (Civil Engineer). Moreover, PTEGP hired Pak Green Enviro-engineering Pvt. Ltd. as a consultant to provide support in order to expediate the process of E&S screening, the team of Participants from Pak Green included, Ahmad Raza (Senior Environmentalist), Faiza Anjum (Environmentalist). and Sabeera Tauheed (Junior Environmentalist).



2 Project interventions

2.1 Derawar Fort

Derawar Fort is a large square fortress in Ahmadpur East Tehsil, Punjab, Pakistan. Approximately 130 km south of the city of Bahawalpur, the forty bastions of Derawar are visible for many miles in the Cholistan Desert. The walls have a perimeter of 1500 metres and stand up to thirty metres high.

Derawar fort was first built in the 9th century AD by Rai Jajja Solanki, a Hindu Rajput ruler of the Solanki clan, as a tribute to Rawal Deoraj Bhati, the king of Jaisalmer and Bahawalpur. The fort was initially known as Dera Rawal, and later referred to as Dera Rawar, which with the passage of time came to be pronounced Derawar, its present name.

In the 18th century, the fort was taken over by Muslim Nawabs of Bahawalpur from the Shahotra tribe. It was later rebuilt in its current form in 1732 by the Abbasi ruler Nawab Sadeq Muhammad, but in 1747 the fort slipped from their hands owing to Bahawal Khan's preoccupations at Shikarpur.[1] Nawab Mubarak Khan took the stronghold back in 1804. 1,000-year-old catapult shells were found in the debris near a decaying wall in the fort.




Figure 1: Location map of Derawar Fort, Bahawalpur

Source: Google Maps, 2022. [Accessed 09 March 2022].






Figure 2: Different views of Derawar Fort, Bahawalpur

2.1.1 Proposed Interventions at Derawar Fort, Bahawalpur

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area infront of Derawar fort. The boundary of Derawar Fort and the location of the proposed toilet block is shown in Figure 3. The land required for the construction of the toilet block is the property of Archeology Department, so there is no land acquisition required. A picture of the site proposed for the new toilet block is provided in Figure 7.










Figure 4: Front Elevation of the proposed toilet block at Derawar Fort

Figure 5: 3D elevation view of the proposed toilet block at Derawar Fort








Figure 6: Architecture plan of proposed toilet block at Derawar Fort

Figure 7: Proposed site for new toilet block at Derawar Fort



2.1.2 Layout Plan of Proposed Toilet Block at Derawar Fort

The covered area of the new proposed toilet block is 1037 sq. ft. The layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 4, Figure 5 and Figure 6 respectively.

2.1.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 3 below;



Sr. #	Activity/ Task	Total Quantities
1	Excavation for foundation maximum up to 5 feet.	2486.44 Cft.
3	Brickwork	4681.08 Cft.
4	Installation of steel Chaukat	194.50 Sft
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	2390.99 kg
6	RCC works in roofs, beams, columns and girders	909.91 Cft
7	Ceramic tile laying work	367.25 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium wire gauze fixed in the aluminium frame.	180 sft.
9	Woodworks/ doors	128 sft.
10	Applying weather shield paint (2 coats)	2925.32 sft
11	Providing and laying of tuff pavers	300 sft.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan (4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.); water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.) at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	

Table 1: Activities/ tasks and estimated quantities of construction works at Derawar Fort

2.2 Tomb Bibi Javindi

The Tomb of Bibi Jawindi (Urdu: جيوندى بى مقبر) is one of the five monuments in Uch Sharif, Punjab, Pakistan, that are on the tentative list of the UNESCO World Heritage Sites.Dating back to the 15th century, the shrine was built in the spirit of the historical Sufi premier Bibi Jawindi of the Suhrawardiyyah order, a strictly hegemonistic Sunni school of theosophical thought which puts particular emphasis on the Shafi'i school of classical jurisprudence in the context of its interpretation of the Sharia. Jaw Indo was great-granddaughter to Jahaniyan Jahangasht, a famous Sufi saint in his own right.




Figure 8: Location map of Tomb Bibi Javindi, Bahawalpur



Figure 9: Different views of Tomb Bibi Javindi, Bahawalpur

2.2.1 Proposed Interventions at Tomb Bibi Javindi, Bahawalpur

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area infront of Tomb Bibi Javindi. The boundary of Tomb Bibi Javindi and the location of the proposed toilet block is shown in Figure 10. The land required for the construction of the toilet block is the property of Archeology Department, so there is no land acquisition required. A picture of the site proposed for the new toilet block is provided in Figure 11.










Figure 11: Proposed site for new toilet block at Tomb Bibi Javindi

2.2.2 Layout Plan of Proposed Toilet Block at Tomb Bibi Javindi

The covered area of the new proposed toilet block is 1037 sq. ft. is similar to that of Derawar Fort. Moreover, the layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 4, Figure 5 and Figure 6 respectively.

2.2.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 2 below;

Table 2: Activities/ tasks and estimated quantities of construction works at Tomb Bibi	Javindi

Sr. #	Activity/ Task	Total Quantities
1	Excavation for foundation maximum up to 5 feet.	2486.44 Cft.
3	Brickwork	4681.38 Cft.
4	Installation of steel Chaukat	128 Sft
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	3290.99 kg
6	RCC works in roofs, beams, columns and girders	909.91 Cft
7	Ceramic tile laying work	367.25 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium	180 sft.
	wire gauze fixed in the aluminium frame.	
9	Woodworks/ doors	128 sft.
10	Applying weather shield paint (2 coats)	2925.32 sft
11	Providing and laying of tuff pavers	300 sft.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan (4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.); water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.) at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc. Source: Sub-project	


2.3 Lal Suhanra

Lal Suhanra is a national park in Pakistan that is situated in the Bahawalpur district of Punjab province. It is one of South Asia's largest national parks, and is a UNESCO declared Biosphere Reserve. Lal Sohanra is notable for the diversity of its landscape,



which includes desert, forest and wetland ecosystems.





Source: Google Maps, 2022. [Accessed 09 March 2022].

Figure 13: Different views of Lal Suhanra



2.3.1 Proposed Interventions at Lal Suhanra, Bahawalpur

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area infront of Lal Suhanra. The boundary of Lal Suhanra National Park and the location of the proposed toilet block is shown in Figure 14. The land required for the construction of the toilet block is the property of TDCP Department. A picture of the site proposed for the new toilet block is provided in Figure 18.






Figure 14: Location of the proposed toilet block at Lah










Figure 16: 3D elevation view of the proposed toilet block at Lal Suhanra




Figure 17: Architecture plan of proposed toilet block at Lal Suhanra





Figure 18: Proposed site for new toilet block at Lal Suhanra

2.3.2 Layout Plan of Proposed Toilet Block at Lal Suhanra

The covered area of the new proposed toilet block is 1037 sq. ft. Moreover, the layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 15, Figure 16 and Figure 17 respectively.

2.3.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 3 below;


Sr. #	Activity/ Task	Total
51.#	Activity/Task	Quantities
1	Excavation for foundation maximum up to 5 feet.	1774.13 Cft.
3	Brickwork	1824.04 Cft.
4	Installation of steel Chaukat	120.71 Sft
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	1183.02 kg
6	RCC works in roofs, beams, columns and girders	368.035Cft
7	Ceramic tile laying work	1662.899 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium	82.5 sft.
	wire gauze fixed in the aluminium frame.	
9	Woodworks/ doors	28 sft.
10	Fiber glass doors	169.42sft
11	Applying weather shield paint (2 coats)	1388 sft
12	Providing and laying of tuff pavers	300 sft.
13	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan	
	(4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.);	
	water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.)	
	at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	
	Source: Sub-project	

Table 3: Activities/ tasks and estimated quantities of construction works at Lal Suhanra



2.4 Gulki Top

Gulki in the region of Punjab is a town located in Pakistan - some 257 mi or (413 km) South-West of Islamabad, the country's capital. Gulki Hill Station is one of the popular Arts & Entertainment located in Near Mangrotha Pakistan, Taunsa listed under Local business in Taunsa.





Source: Google Maps, 2022. [Accessed 09 March 2022].

Figure 20: Different views of Gulki Top



2.4.1 Proposed Interventions at Gulki Top

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area infront of Gulki Hill Station. The boundary of Gulki hill station and the location of the proposed toilet block is shown in Figure 21. The land required for the construction of the toilet block is the property of TDCP Department so there is no land acquisition required. A picture of the site proposed for the new toilet block is provided in Figure 25.






Figure 21: Location of the proposed toilet block at Gulki Top

Figure 22: Front Elevation of the proposed toilet block at Gulki Top








Figure 23: 3D elevation view of the proposed toilet block at Gulki Top

Figure 24: Architecture plan of proposed toilet block at Gulki Top








Figure 25: Proposed site for new toilet block at Gulki Top

2.4.2 Layout Plan of Proposed Toilet Block at Gulki Top

The covered area of the new proposed toilet block is 1037 sq. ft. Moreover, the layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 22, Figure 23 and Figure 24 respectively.

2.4.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 4 below;

Sr. #	Activity/ Task	Total
	-	Quantities
1	Excavation for foundation maximum up to 5 feet.	2570.44 Cft.
3	Brickwork	4595.03 Cft.
4	Installation of steel Chaukat	1 No.
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting,	3401.04 kg
	bending, laying in position, making joints and fastening.	
6	RCC works in roofs, beams, columns and girders	1902.37 Cft
7	Ceramic tile laying work	4454.44 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium	180 sft.
	wire gauze fixed in the aluminium frame.	
9	Woodworks/ doors	128 sft.
10	Applying weather shield paint (2 coats)	1803.19sft
11	Providing and laying of tuff pavers	300 sft.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan	
	(4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.);	
	water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.)	
	at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	
	Source: Sub-project	

2.5 Barthi Rest House

Barthi is a town and union council of Dera Ghazi Khan District in the Punjab province of Pakistan. The town is part of Taunsa Tehsil. It is located at 30°33'0N 70°22'0E and



has an altitude of 439 metres (1443 feet). The TDCP Rest house here has been recently upgraded for tourist facilitation.



Figure 26: Location map of Barthi Rest House

Source: Google Maps, 2022. [Accessed 09 March 2022].

Figure 27: Different views of Barthi rest house



2.5.1 Proposed Interventions at Barthi Rest House

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area beside of Barthi rest house. The boundary of barthi rest house and the location of the proposed toilet block is shown in Figure 28. The land required for the construction of the toilet block is the property of TDCP Department, so there is no land acquisition required. A picture of the site proposed for the new toilet block is provided in Figure 29.






Figure 28: Location of the proposed toilet block at Barthi Rest House

Figure 29: Proposed site for new toilet block at Bharti Rest House



2.5.2 Layout Plan of Proposed Toilet Block at Barthi Rest House

The covered area of the new proposed toilet block is 1037 sq. ft. is similar to that of Gulki Top. Moreover, the layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 22, Figure 23 and Figure 24 respectively.



2.5.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 5 below;

Table 5: Activities/ tasks and estimated of	quantities of construction works at Barthi Rest House

Sr. #	Activity/ Task	Total Quantities
1	Excavation for foundation maximum up to 5 feet.	2570.44 Cft.
3	Brickwork	4595.03 Cft.
4	Installation of steel Chaukat	1 No.
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	3401.04 kg
6	RCC works in roofs, beams, columns and girders	1092.37 Cft
7	Ceramic tile laying work	4454.44 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium wire gauze fixed in the aluminium frame.	180 sft.
9	Woodworks/ doors	128 sft.
10	Applying weather shield paint (2 coats)	1803.19sft
11	Providing and laying of tuff pavers	300 sft.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan (4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.); water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.) at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	
	Source: Sub-project	

2.6 Mubarki Top

Mubarki Top a newly developed tourist site, at Suleman Mountain Range, that is over 7,000 feet above the sea level, in Dera Ghazi Khan has been handed over to the Tourism Development Corporation of Punjab (TDCP).



Figure 30: Location map of Mubarki Top

Source: Google Maps, 2022. [Accessed 09 March 2022].



Figure 31: Different views of Mubarki Top



2.6.1 Proposed Interventions at Mubarki Top

The sub-project involves the construction of one (01 No.) new toilet block (single storey) in open area infront of Mubarki Top. The boundary of Mubarki top and the location of the proposed toilet block is shown in Figure 32. The land required for the construction of the toilet block is the property of TDCP Department, so there is no land acquisition required. A picture of the site proposed for the new toilet block is provided in Figure 33.










Figure 33: Proposed site for new toilet block at Mubarki Top

2.6.2 Layout Plan of Proposed Toilet Block at Mubarki Top

The covered area of the new proposed toilet block is 1037 sq. ft. is similar to that of Gulki Top. Moreover, the layout plan, front elevation and the 3D elevation of the proposed toilet block presented in Figure 22, Figure 23 and Figure 24 respectively.

2.6.3 Construction activities

The quantum of work and activities to be performed during the construction phase is presented in Table 6 below;

Table 6: Activities/ tasks and estimated quantities of construction works at Mubarki Top

Sr. #	Activity/ Task	Total Quantities
1	Excavation for foundation maximum up to 5 feet.	2570.44 Cft.
3	Brickwork	4595.03 Cft.
4	Installation of steel Chaukat	1 No.
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	3401.04 kg
6	RCC works in roofs, beams, columns and girders	1092.37 Cft
7	Ceramic tile laying work	4454.44 sft
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium	180 sft.
	wire gauze fixed in the aluminium frame.	
9	Woodworks/ doors	128 sft.
10	Applying weather shield paint (2 coats)	1803.19sft
11	Providing and laying of tuff pavers	300 sft.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling fan	
	(4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	
	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.);	
	water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.)	
	at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	
	Source: Sub-project	



3 Preliminary Environmental and Social Impacts

A survey has been conducted by PMU PTEGP Environmental and Social (E&S) staff and Pak Green Consultant team to collect the necessary information required for the E&SS and EMP of the sub-project. The detail of potential environmental and social (E&S) impacts of each site of the sub-project is presented in Table 7.



Table 7: Potential F&S Impact	s identified during E&SS process
	s lucitatieu uuring Laoo process

Sr. #	Screening Criteria	Site Name	Yes	No	Explanation	Assessment of
	_				(In-case of Yes)	Category
Enviro	onment					
1.	Is the subproject in an Derawar Fort eco-sensitive area or adjoining an eco- sensitive area or monument? (Yes/No) If Yes, which is the area? Elaborate impact accordingly.	V		However, these are located within the vicinity of an Archaeological Site o Derawar Fort is not yet listed as World Heritage Site (refer to Section 2.1 fo detail). The location of proposed toilet blocks is suggested by DGA ensuring it doe not violate Punjab Antiquity Act 1975 and amendments thereafter i.e. 2012 Moreover, NOC has also been granted by DGA (refer to Annexure A) for the proposed activities. The material used for the front elevation of the toiled blocks will be compatible with the heritage sites. The architect will mak onsite visits and ensure that aesthetic of the site is not distorted. Also, most of the points selected are at a distance from main structure, or somewhat hidden. In addition, the construction activities/quantum of work for construction of a new block as explained in Section 2.1.3 above are minimal and will not resu in any negative impact i.e. destruction/demolition, wear, removal, burial	r s e e e st t t	
		Bibi jawindi	×		 any negative impact i.e. destruction/demolition, wear, removal, burnal modification, change of use, neglect, flooding, denial of access and desecration of the Archaeological Site of Derawar Fort However, these are located within the vicinity of an Archaeological Site o Bibi Jawindi is not yet listed as World Heritage Site (refer to Section 2 fo detail). The location of proposed toilet blocks is suggested by DGA ensuring it doe not violate Punjab Antiquity Act 1975 and amendments thereafter i.e. 2012 Moreover, NOC has also been granted by DGA (refer to Annexure A) for the proposed activities. The material used for the front elevation of the toiled blocks will be compatible with the heritage sites. The architect will mak onsite visits and ensure that aesthetic of the site is not distorted. Also, most of the points selected are at a distance from main structure, or somewhat hidden. In addition, the construction activities/quantum of work for construction of a new block as explained in Section 2.2.3 above are minimal and will not resu in any negative impact i.e. destruction/demolition, wear, removal, burial modification, change of use, neglect, flooding, denial of access and desecration of the Archaeological Site of Bibi Jawindi 	d f r s 2. e e t t t t t



Sr. #	Screening Criteria	Site Name	Yes	No Explanation (In-case of Yes)	Assessment of Category
		Lal sohanra Forest	~	The site for the proposed toilet block is not located in or within the vicinity o any eco-sensitive area.	f
				However, it is located within the vicinity of Lal sohanra Forest see section 2.3 for details.	
				The location of the proposed toilet block is suggested by TDCP, in order the provide better facilities for tourism near to the Forest reserve for leisure. In addition, the construction activities/quantum of work for construction of new block as explained in Section 2.3.3 above are minimal and will not result in any negative impact i.e. destruction/demolition, wear, removal, buriad modification, change of use, neglect, flooding, denial of access and desecration of the Lal sohanra Forest.	a It
		Gulki Top	~	The site for the proposed toilet block is not located in or within the vicinity o any eco-sensitive area.	f
				However, it is located within the vicinity of Gulki HillTop, see section 2.4 for details.	
				The location of the proposed toilet block is suggested by TDCP, in order the provide better facilities for tourism near to the Forest reserve for leisure. In addition, the construction activities/quantum of work for construction of new block as explained in Section 2.4.3 above are minimal and will not result in any negative impact i.e. destruction/demolition, wear, removal, buriad modification, change of use, neglect, flooding, denial of access and desecration of the Gulki Top.	a It
		Barthi top	~	The site for the proposed toilet block is not located in or within the vicinity o any eco-sensitive area.	f
				However, it is located within the vicinity of Barthi top, see section 2.5 for details.	
				The location of the proposed toilet block is suggested by TDCP, in order the provide better facilities for tourism near to the Forest reserve for leisure. In addition, the construction activities/quantum of work for construction of new block as explained in Section 2.5.3 above are minimal and will not result in any negative impact i.e. destruction/demolition, wear, removal, buriad modification, change of use, neglect, flooding, denial of access an desecration of the Barthi top.	a It



Sr. #	Screening Criteria	Site Name	Yes	No	Explanation (In-case of Yes)	Assessment of Category
		Mubarki Top	✓		The site for the proposed toilet block is not located in or within the vicinity of any eco-sensitive area.	F
					However, it is located within the vicinity of Mubarki Top, see section 2.6 for details.	
					The location of the proposed toilet block is suggested by TDCP, in order to provide better facilities for tourism near to the Forest reserve for leisure In addition, the construction activities/quantum of work for construction of a new block as explained in Section 2.6.3 above are minimal and will not resu in any negative impact i.e. destruction/demolition, wear, removal, burial modification, change of use, neglect, flooding, denial of access and desecration of the Mubarki Top	a It
2.	Will the subpro create signific limited/ environmental imp during the construct stage?	ant/ no acts				
	Clearance vegetation/	of Derawar Fort tree-			No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 7). Construction will take place in a 1037 sq. ft. only.	r
	cover/other	Bibi jawindi		\checkmark	No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 11). Construction will take place in a 1037 sq. ft. only.	r
		Lal sohanra Forest		\checkmark	No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 18). Construction will take place in a 1037 sq. ft. only.	r
		Gulki Top		\checkmark	No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 25). Construction will take place in a 1037 sq. ft. only.	r
		Barthi top		\checkmark	No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 29). Construction will take place in a 1037 sq. ft. only.	r
		Mubarki Top		\checkmark	No notable vegetation clearance nor any tree uprooting will be involved (refe to Figure 33). Construction will take place in a 1037 sq. ft. only.	r
	Direct discharge	Derawar Fort of			Total 2486.44 Cft (approx.) of spoil will be generated during excavation and all of it will be reused during backfilling. Therefore, this risk is ruled out.	- k
	constructio run-off,	on Bibi jawindi		\checkmark	Total 2486.44 Cft (approx.) of spoil will be generated during excavation and all of it will be reused during backfilling. Therefore, this risk is ruled out.	-
	improper storage	Lal sohanra Forest and		\checkmark	Total 1774.13Cft (approx.) of spoil will be generated during excavation and all of it will be reused during backfilling. Therefore, this risk is ruled out.	- b



Sr. #	# Screening Criteria				No	Explanation (In-case of Yes)	Assessment of Category
	disposal of	Gulki Top		✓	Total 2570.44 Cft (approx.) of spoil will be generated during excavation and		
		excavation	•			all of it will be reused during backfilling. Therefore, this risk is ruled out.	
		spoils, wastes	Barthi top		\checkmark	Total 2570.44 Cft (approx.) of spoil will be generated during excavation and	-
		and other				all of it will be reused during backfilling. Therefore, this risk is ruled out.	
		construction	Mubarki Top		\checkmark	Total 2570.44 Cft (approx.) of spoil will be generated during excavation and	-
		materials				all of it will be reused during backfilling. Therefore, this risk is ruled out.	
		adversely					
		affecting					
		water quality and flow					
		regimes.					
		Flooding of	Derawar Fort		√	The sub-project activities are on a very limited scale, no major excavation is	
	•	adjacent	Derawar i on		•	involved nor does the sub-project involve the construction of	
		areas.				anyreservoir/dam or water regulating structure therefore the risk of flooding	
						of the adjacent area is ruled out.	
			Bibi jawindi		\checkmark	Same as Above (SAA)	-
			Lal sohanra Forest		\checkmark	SAA	-
			Gulki Top		\checkmark	SAA	-
			Barthi top		\checkmark	SAA	-
			Mubarki Top		\checkmark	SAA	-
	•	Improper	Derawar Fort		\checkmark	The sub-project does not involve the use of any substance that could	-
		storage and				contaminate soil or water. Moreover, the quantities of construction	
		handling of				materialto be used during construction is very limited therefore the risk of	
		substances	D			soil andwater contamination is ruled out.	
		leading to	Bibi jawindi		✓ ✓	SAA	-
		contamination of soil and	Lal sohanra Forest		✓ ✓	SAA	-
		water.	Gulki Top		• √	SAA SAA	-
		water.	Barthi top Mubarki Top		• ✓	SAA	-
		Elevated	Derawar Fort			No heavy machinery (impact devices) will be required for the construction	-
	•	noise and	Derawar Fort		v	work. The construction will involve masonry works using handheld tools.	-
		dust emission.	Bibi jawindi	+	✓	SAA	-
			Lal sohanra Forest	$\left \right $	· ✓	SAA	-
			Gulki Top	+	· ·	SAA	
			Barthi top	+ +	· ✓	SAA	-
			Mubarki Top		✓	SAA	_
] I		iviubarki i op		v	5AA	-



Sr. #	Screening Criteria		Site Name Yes		No	Explanation (In-case of Yes)	Assessment of Category
		Disruption to traffic and	Derawar Fort		√	The sub-project has a very limited scope, so do the quantities of material (refer to Table 1 for quantities of material). Therefore, it is location and	-
		visitors'	Bibi jawindi		\checkmark	SAA (refer to Table 2 for quantities of material)	-
		movements.	Lal sohanra Forest		\checkmark	SAA (refer to Table 3 for quantities of material)	-
			Gulki Top		\checkmark	SAA (refer to Table 4 for quantities of material)	-
			Barthi top		\checkmark	SAA (refer to Table 5 for quantities of material)	-
			Mubarki Top		\checkmark	SAA (refer to Table 6 for quantities of material)	-
	•	Damage to existing infrastructure, public utilities	Derawar Fort		✓	No significant excavation is involved that could damage existing infrastructure and or public utilities nor the construction is spread over a large area therefore chance of this happening is ruled out. The area is in the custody of the Archaeology Department.	-
		and	Bibi jawindi		\checkmark	SAA	-
		amenities.	Lal sohanra Forest		✓	No significant excavation is involved that could damage existing infrastructure and or public utilities nor the construction is spread over a large area therefore chance of this happening is ruled out. The area is in the custody of the TDCP.	-
			Gulki Top		✓	No significant excavation is involved that could damage existing infrastructure and or public utilities nor the construction is spread over a large area therefore chance of this happening is ruled out. The area is in the custody of the TDCP.	-
			Barthi top		~	No significant excavation is involved that could damage existing infrastructure and or public utilities nor the construction is spread over a large area therefore chance of this happening is ruled out. The area is in the custody of the TDCP.	-
			Mubarki Top		✓	No significant excavation is involved that could damage existing infrastructure and or public utilities nor the construction is spread over a large area therefore chance of this happening is ruled out. The area is in the custody of the TDCP.	-
	•	Failure to restore	Derawar Fort		√	Temporary construction sites/ facilities i.e. labour camps etc. will not be required for the sub-project. Moreover, the construction activity itself is	-
		temporary	Bibi jawindi		\checkmark	SAA	-
		construction	Lal sohanra Forest		√	SAA	-
		sites.	Gulki Top		✓	SAA	-
			Barthi top		✓	SAA	-
			Mubarki Top		\checkmark	SAA	-



Sr. #	Screeni	ing Criteria	Site Name	Yes	No		Assessment of Category
	•	Possible conflicts with	Derawar Fort		✓	The site is owned and in the custody of the Archaeology Department. Furthermore, see explanation in Sr. No 2, bullet 6 of this table.	-
		and/or	Bibi jawindi		✓	SAA	-
		disruption to local	Lal sohanra Forest		~	The site is owned and in the custody of the TDCP. Furthermore, see explanation in Sr. No 2, bullet 6 of this table.	-
		community and/or	Gulki Top		~	The site is owned and in the custody of the TDCP. Furthermore, see explanation in Sr. No 2, bullet 6 of this table.	-
		visitors.	Barthi top		~	The site is owned and in the custody of the TDCP. Furthermore, see explanation in Sr. No 2, bullet 6 of this table.	-
			Mubarki Top		~	The site is owned and in the custody of the TDCP. Furthermore, see explanation in Sr. No 2, bullet 6 of this table.	-
	•	Health risks due to	Derawar Fort		~	No labour camp is required for the work, daily labourers will be employed (14-15 labourers maximum approx.).	-
		unhygienic	Bibi jawindi		\checkmark	SAA	-
		conditions at	Lal sohanra Forest		\checkmark	SAA	-
		workers	Gulki Top		✓	SAA	-
		camps.	Barthi top		✓	SAA	-
			Mubarki Top		✓	SAA	-
	Safety hazards	Derawar Fort	~		Minor occupational health and safety issues are perceived based on the scope of work (refer to Section 3.1 for detail)	-	
		during	Bibi jawindi	\checkmark		SAA	-
		construction.	Lal sohanra Forest	\checkmark		SAA	-
			Gulki Top	\checkmark		SAA	-
			Barthi top	✓		SAA	-
			Mubarki Top	✓		SAA	-
	•	Other,	Derawar Fort		✓	Not Applicable (NA)	-
		specify.	Bibi jawindi		\checkmark	NA	-
			Lal sohanra Forest		\checkmark	NA	-
			Gulki Top		✓	NA	-
			Barthi top		√	NA	-
			Mubarki Top		\checkmark	NA	-
3							



Sr. #	Screening Criteria		Site Name	Yes	No	Explanation (In-case of Yes)	Assessment o Category
	stage? (Signific no impa						
	•	Flooding of adjacent	Derawar Fort		~	Not applicable therefore the risk of flooding of the adjacent area is ruled out.	-
		areas	Bibi jawindi		✓	SAA	-
			Lal sohanra Forest		✓	SAA	-
			Gulki Top		✓	SAA	-
			Barthi top		✓	SAA	-
			Mubarki Top		✓	SAA	-
	•	Impacts to water quality due to effluent discharge	Derawar Fort		~	Wastewater from toilet blocks will be discharged into the TMA, Bahawalput connection. Sewerage system will be provided to connect the sewer generate at proposed toilet blocks and connect with nearest existing sewerage pipeline for wastewater disposal.	r
			Bibi jawindi		~	Wastewater from toilet blocks will be discharged into the TMA, Bahawalpur connection. Sewerage system will be provided to connect the sewer generate at proposed toilet blocks and connect with nearest existing sewerage pipeline for wastewater disposal.	r
			Lal sohanra Forest		~	A Septic tank will be constructed to treat the effluents from toilets. Sewerage system will be provided to connect the sewer generate at proposed toile blocks and connect with nearest existing sewerage pipeline for wastewater disposal.	t
			Gulki Top		~	A Septic tank will be constructed to treat the effluents from toilets. Sewerage system will be provided to connect the sewer generate at proposed toile blocks and connect with nearest existing sewerage pipeline for wastewater disposal.	t
			Barthi top		~	A Septic tank will be constructed to treat the effluents from toilets. Sewerage system will be provided to connect the sewer generate at proposed toile blocks and connect with nearest existing sewerage pipeline for wastewated disposal.	t
			Mubarki Top		~	A Septic tank will be constructed to treat the effluents from toilets. Sewerage system will be provided to connect the sewer generate at proposed toile blocks and connect with nearest existing sewerage pipeline for wastewater disposal.	t
	•	Gas	Derawar Fort		✓	NA	-
		emissions	Bibi jawindi		√	NA	-



Sr. #	Screeni	ng Criteria	Site Name	Yes	No	•	Assessment of Category
			Lal sohanra Forest		✓	NA	-
			Gulki Top		✓	NA	-
			Barthi top		✓	NA	-
			Mubarki Top		✓	NA	-
	•	Safety hazards	Derawar Fort		~	Negligible safety hazards relating to daily cleaning of the facilities. Material safety data sheet (MSDS) to be prepared during the operational stage of the sub-project by the archaeological department.	-
			Bibi jawindi		✓	SAA	-
			Lal sohanra Forest		~	Negligible safety hazards relating to daily cleaning of the facilities. Material safety data sheet (MSDS) to be prepared during the operational stage of the sub-project by TDCP.	
			Gulki Top		✓	SAA	-
			Barthi top		✓	SAA	-
	Guiki Top ✓ NA Barthi top ✓ NA Mubarki Top ✓ NA Mubarki Top ✓ NA Safety hazards Derawar Fort ✓ NA Bibi jawindi ✓ Safety data sheet (MSDS) to be prepared during the operational the sub-project by the archaeological department. Bibi jawindi ✓ SAA Barthi top ✓ SAA Guiki Top ✓ SAA Guiki Top ✓ SAA Guiki Top ✓ SAA Guiki Top ✓ SAA Mubarki Top ✓ SAA Earthi top ✓ SAA Barthi top ✓ SA		SAA	-			
	•	Adverse impact on cultural heritage				Selected locations are well away and out of sight while standing next to the heritage sites. Design and material to be used for the construction were selected with care and efforts are made to match the look of new structure with heritage sites view.	
					-		-
							-
							-
				nra Forest ✓ NA p ✓ NA p ✓ NA p ✓ NA Top ✓ NA Fort ✓ NA Fort ✓ NA rop ✓ NA Fort ✓ Negligible safety hazards relating to daily cleaning of the facilities. I safety data sheet (MSDS) to be prepared during the operational st sub-project by TDCP. p ✓ SAA rop ✓ SAA rop ✓ SAA rop ✓ SAA<			-
							-
4	involve any prior clearance from the		Derawar Fort		~	It is unlikely that uprooting of mature trees require for the proposed development. Exact location of toilet structure can be adjusted to avoid uprooting of mature tree on site. However, if uprooting is essential than prior approval is required from relevant authority i.e. Archaeological Department or TDCP (depending on site ownership)	-



Sr. #	Screening Criteria	Site Name	Yes	No		Assessment of Category
	land or for tree-cutting?	Bibi jawindi		✓	SAA	-
	(Yes/ No).	Lal sohanra Forest		✓	SAA	-
		Gulki Top		✓	SAA	-
		Barthi top		✓	SAA	-
		Mubarki Top		✓	SAA	-
5	Will the subproject create significant/limited/ no cultural properties impacts?					
	 Involve significant excavations, demolition, 	Derawar Fort			The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.1.1 and 2.1.3 for the detailed scope of work and associated construction activities)	-
	movement of earth, flooding or other major environmental			~	The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.2.1 and 2.2.3 for the detailed scope of work and associated construction activities)	-
	damages.	Lal sohanra Forest			The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.3.1 and 2.3.3 for the detailed scope of work and associated construction activities)	-
		Gulki Top			The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.4.1 and 2.4.3 for the detailed scope of work and associated construction activities)	-
		Barthi top			The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.5.1 and 2.5.3 for the detailed scope of work and associated construction activities)	
		Mubarki Top		~	The sub-project does not involve any of these risks i.e. significant excavations, demolition, movement of earth, flooding or other major environmental damages. (refer to Section 2.6.1 and 2.6.3 for the detailed scope of work and associated construction activities)	-
	Is located	Derawar Fort	✓			-
	within or in	Bibi jawindi	✓			-



Sr. #	Screening Criteria	Site Name	Yes	No	Explanation (In-case of Yes)	Assessment o Category
	the vicinity of			√		-
	a recognized	Gulki Top		√		-
	cultural	Barthi top		√		-
	property conservation area or	Mubarki Top		~		-
	heritage site.	Derewer Fort	✓		The sub-president is designed to support the monogeneous of tourists visiting	
	• Is designed to support the	Derawar Fort	v		The sub-project is designed to support the management of tourists visiting the site by providing toilet facilities.	-
	management	Bibi jawindi	\checkmark		SAA	-
	or	Lal sohanra Forest	\checkmark		SAA	-
	conservation	Gulki Top	\checkmark		SAA	-
	of cultural	Barthi top	\checkmark		SAA	-
	property.	Mubarki Top	\checkmark		SAA	-
	• Other,	Derawar Fort		✓	NA	-
	specify.	Bibi jawindi		√	NA	-
		Lal sohanra Forest		√	NA	-
		Gulki Top		\checkmark	NA	-
		Barthi top		\checkmark	NA	-
		Mubarki Top		√	NA	-
	6.Does the subproject involve any prior	Derawar Fort	✓		The site is proposed by the Director-General (DG) DGA. NOC has already been granted by the DG DGA. (refer to Section 3.2.1 for detail)	-
	clearance from the	Bibi jawindi	✓		SAA	-
	Archaeology	Lal sohanra Forest		√	The site owned by TDCP and NOC is obtained from TDCP for proceeding	-
	Department for either the	Gulki Top		√	SAA	-
	conservation or	Barthi top		√	SAA	-
	management of heritage sites or vicinities? (Yes/ No). If yes, which?	Mubarki Top		~	SAA	-
	, , , - , -	1	1	I	Social	1
7.	Will the subproject create significant/limited/no social impacts?					
	Land acquisition	Derawar Fort		~	No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by the Archaeology Department. (refer to Figure 3	-



Sr. #	Screening	Criteria	Site Name	Yes	No		Assessment of
		sulting in				(In-case of Yes) above for detail).	Category
	los fro	resulting in loss of income from agricultural	Bibi jawindi		✓	No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by the Archaeology Department. (refer to Figure	-
	lan pla	nd, antation or	Lal sohanra Forest		~	11 above for detail). No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by TDCP. (refer to Figure 18 above for detail).	-
	lands	ner existing nds.	Gulki Top		✓	No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by TDCP. (refer to Figure 21 above for detail).	
			Barthi top		✓	No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by TDCP. (refer to Figure 28 above for detail).	
			Mubarki Top		~	No land acquisition is involved, the site proposed for the construction of toilet blocks is owned by TDCP. (refer to Figure 32 above for detail).	-
		pact on	Derawar Fort		~	NA	-
	live	elihood and	Bibi jawindi		~	NA	-
	eco	onomic	Lal sohanra Forest		~	NA	-
	act	tivity.	Gulki Top		\checkmark	NA	-
		-	Barthi top		\checkmark	NA	-
			Mubarki Top		\checkmark	NA	-
	• La	nd	Derawar Fort		\checkmark	NA	-
		quisition	Bibi jawindi		✓	NA	-
	res	sulting in	Lal sohanra Forest		✓	NA	-
	the	e relocation	Gulki Top		✓	NA	-
		useholds.	Barthi top		~	NA	-
		ny reduction	Derawar Fort		\checkmark	NA	-
		access to	Bibi jawindi		\checkmark	NA	-
		ditional	Lal sohanra Forest		\checkmark	NA	-
		pendent	Gulki Top		\checkmark	NA	-
		mmunities	Barthi top		\checkmark	NA	-
	wh ea pri	e areas here they inn for their mary or	Mubarki Top		~	NA	-
		bstantial elihood).					



Sr. #	Screeni	ing Criteria	Site Name	Yes	No	Explanation (In-case of Yes)	Assessment of Category
	•	Any	Derawar Fort		✓	NA	-
	-	displacement	Bibi jawindi		\checkmark	NA	-
		or adverse	Lal sohanra Forest		\checkmark	NA	-
		impact on	Gulki Top		\checkmark	NA	-
		tribal	Barthi top		✓	NA	-
		settlement(s).	Mubarki Top		\checkmark	NA	-
	•	Adverse	Derawar Fort		\checkmark	NA	-
		impacts to	Bibi jawindi		\checkmark	NA	-
		women,	Lal sohanra Forest		✓	NA	-
		including	Gulki Top		\checkmark	NA	-
		economic and	Barthi top		\checkmark	NA	-
		safety	Mubarki Top		✓	NA	-
	concerns.						
	•		Derawar Fort		\checkmark	No impact on roads and water supply and or any other infrastructure are	-
		infrastructure (roads, water	Bibi jawindi		~	perceived. SAA	
			Lal sohanra Forest		▼ ✓	SAA	-
		other type of	Gulki Top		• •	SAA	-
		infrastructure)	Barthi top		• •	SAA	-
			Mubarki Top		• •	SAA	-
	•	Other,	Derawar Fort		· •	NA	-
	•	specify.	Bibi jawindi			NA	-
		opoony.	Lal sohanra Forest		· •	NA	-
			Gulki Top		√	NA	
			Barthi top		√	NA	
			Mubarki Top		√	NA	
						Overall Assessment	
Subor	oject is de	eclined	Derawar Fort		\checkmark		
P	,		Bibi jawindi	1	√		
			Lal sohanra Forest		✓		
			Gulki Top		\checkmark		
			Barthi top		\checkmark		
			Mubarki Top		\checkmark		
Subp	roject is a	accepted	Derawar Fort	✓			-
	-	-	Bibi jawindi	✓			-



Sr. #	Screening Criteria	Site Name	Yes	No	Explanation (In-case of Yes)	Assessment of Category
		Lal sohanra Forest	✓			-
		Gulki Top	✓			-
		Barthi top	✓			-
		Mubarki Top	\checkmark			-
	subproject is classified as			✓		-
envir	onmental Category A and			✓		-
requi				✓		
	onmental and Social			✓		
	ct Assessment and an			✓		
Envir Plan.	onmental Management	Mubarki Top		✓		
The s	subproject is classified as	Derawar Fort	✓			В
	onmental Category B		\checkmark			В
	equires an Environmental	Lal sohanra Forest	\checkmark			В
Mana	agement Plan.	Gulki Top	\checkmark			В
		Barthi top	\checkmark			В
		Mubarki Top	✓			В
	subproject is classified as	Derawar Fort		\checkmark		-
	onmental Category C			\checkmark		-
	does not require an			\checkmark		-
	onmental	Gulki Top		\checkmark		-
Mana	agement Plan.	Barthi top		\checkmark		-
		Mubarki Top		\checkmark		-



3.1 Occupational Health and Safety (OHS) Risks

Occupational Health and Safety (OHS) risks perceived during the execution of various sub-projects tasks/activities are presented in Table 8;

Sr. #	Activity/ Task	H&S Risks
1	Excavation for foundation of the toilet blocks up to 5 feet.	 No risk of cave in during excavation is perceived as the maximum excavation is up to 5 ft. Low risk of falling into the excavated area during the night. Low risks associated with the use of small excavator (3 ft. wide bucket), if mentioned in contractor's work plan. Low risk of abrasion on hand/ feet during use of
	Everyotion up to 10 fact	handheld tools/equipment.
2	Excavation up to 10 feet. (for Septic Tanks and Soakage Pits only)	 Minor to moderate risk of cave in during excavation. Risk of falling into the excavated area during the night. Risks associated with the use of a small excavator (3 ft. wide bucket), if mentioned in the contractor's work plan. Low risk of abrasion on hand/ feet during use of the bucket o
3	Brickwork	 handheld tools/equipment. Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment. Low scaffolding related risks as the building are single storey with a maximum height of 11 ft.
4	Installation of steel chaukat	 Low risk of abrasion on hand/ feet during use of handheld tools/equipment.
5	Fabrication of mild steel reinforcement for cement concrete i/c cutting, bending, laying in position, making joints and fastening.	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.
6	;	 Low scaffolding related risk as the building is single storey with a maximum height of 11 ft. Ladder safety issues.
7	Ceramic tile laying work	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.
8	Providing and fixing aluminium fly screen comprising of Fibber/aluminium wire gauze fixed in the aluminium frame.	- Low risk of abrasion/cut on hand/ feet during use
9	Woodworks/ doors	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.
10	Applying emulsion paint (3 coats)	 Low risk of irritation of skin, eyes and throat from emulsion fumes. Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment. Ladder safety issues.
11	Laying of tuff pavers	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.
12	Electrical work i.e. installation of PVC pipes; copper wires; switches; ceiling	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.

Table 8: Task/s and associated OHS risks



Sr. #	Activity/ Task	H&S Risks
	fan (4 No.); exhaust fan (10 No.); tube lights; water geyser (1No.) etc.	 Risk of electric shock during connection to the mainline.
13	Installation of water supply, plumbing and sanitary i.e. washbasins (6 No.); water mixer (6 No.); plastic flush tanks (4 No.); installation of tube well (1 No.) at 100 ft. depth; laying, cutting, jointing of PPRC and UPVC pipes etc.	 Low risk of abrasion/cut on hand/ feet during use of handheld tools/equipment.
14	Various works activities/interactions of labourers may result in the spread of CVOID-19	- Risk of COVID-19

3.2 Applicability of Clearances/ NOCs

3.2.1 Clearance/ NOC from Directorate General of Archaeology

The majority of sub-project sites are either located; within the earthen ground of world heritage site and or national archaeological site; or within the buffer zone of the world heritage site and or national archaeological site, therefore owned and protected by the Directorate General of Archaeology under The Antiquities Act. 1975 of the Government of Punjab²⁵.

According to the Antiquities Act. 1975 "no development plan or scheme or new construction on, or within a distance of two hundred feet of, a protected immovable antiquity shall be undertaken or executed except with the approval of the Director-General, Archaeology department."

Keeping in view the above requirement under Antiquities Act. 1975, the No objection certificate (NOC) has already been issued by the DG Directorate General of Archaeology. Moreover, the locations of new toilet blocks have also been provided by the DG Directorate General of Archaeology ensuring these do not violate the Antiquities Act. 1975 (refer to Annexure A for detail).

3.2.2 Applicability of UNESCO, World Heritage Convention (WHC) 1972,

According to the UNESCO, World Heritage Convention (WHC) 1972, each State Party (national government) is responsible for protecting its cultural and natural World Heritage properties through the development and implementation of national law/s²⁶. The national government can delegate its powers depending upon the particular country's form of government ²⁶. In the case of the Government of Pakistan and Punjab in particular these powers are delegated to the DGA, Government of Punjab. The DG DGA is the officer authorised to ensure the implementation of The Antiquities Act. 1975 ²⁷ and The Punjab Special Premises (Preservation), Ordinance, 1985 ²⁸.

As mentioned above the NOC required for the execution of the sub-project at all selected sites has already been issued by the DG DGA. Moreover, the locations of new toilet blocks have also been provided by the DG DGA ensuring these do not violate the Antiquities Act. 1975 (refer to Annexure A for detail).

 $^{^{28} \,} http://punjablaws.gov.pk/laws/366.html$



²⁵ https://archaeology.punjab.gov.pk/list-of-monumentsmuseums?field_district_value=17&field_category_value=4 ²⁶ http://whc.unesco.org/en/conventiontext/

²⁷ http://punjablaws.gov.pk/laws/1432a.html

3.2.3 Clearance/ NOC from Punjab EPA

The proposed sub-project does not fall in Schedule – I and II of the Punjab Environmental Protection Act; 2017 therefore no approval from EPA is required for the execution of this sub-project.

3.3 Applicability of WB OP 4.11 Physical Cultural Resource

The majority of sub-project sites are either located; within the earthen ground of world heritage site and or national archaeological site; or within the buffer zone of the world heritage site and or national archaeological site (refer to relevant –sub-project sites information in Section 2) therefore WB OP 4.11 is triggered (Physical Cultural Resources – PCR). Following Mitigation measures are proposed in the project WB approved ESMF;

- A PCR plan in accordance with World Bank OP 4.11 will be prepared if required.
- A chance find procedure included in the ESMF will be adopted.

The negative impacts to any Cultural Heritage site include; destruction, wear, removal, burial, modification, change of use, neglect, denial of access and desecration, as defined in Section 6.5 of project ESMF (refer to Table 10 for detail about each site and associated negative impact). However, none of these negative impacts are perceived from the sub-project construction activities at any site.

However, as some of the sub-project sites are located within close proximity of the built heritage therefore, a Physical Cultural Resource Management Plan (PCRMP) has been prepared and provided as Annexure C. This PCRMP will be made part of the Civil Work Contract Agreement of all sub-project Sites Works.



Table 9: Impact Assessment on Physical Cultural Recourse

			Ta	angible/F	hysical	Cultural	Resour	egative im ce ind Monur	Will the project involves conservation of Tangible/Physical	Will the project involve management of tourist visiting cultural heritage resources that in turn will help in	
Sub-Project Site	Modification	Wear	Removal	Burial	Destruction	Change of Use	Neglect	Denial of Access	Desecration	Cultural Resource	generating well-known advantages i.e. Visitor fees, concessions and donations that will ultimately help in providing funds for restoration and protection efforts of cultural resource
Derawar Fort	No	No	No	No	No	No	No	No	No	No	Yes through the provision of toilet facilities.
Bibi Jawindi	No	No	No	No	No	No	No	No	No	No	Same as Above (SAA)



3.4 Stakeholders Consultation/s

Stakeholders' consultations were undertaken with officials of DGA and tourists during the site visits conducted on March 16, 17, 18, 2022. The outcome of consultations with officials of DGA and tourists is presented below;

- Better and well-maintained toilet facilities will be a good relief for the elderly and the families with children.
- Toilet facility is essential in public places as the condition of existing toilets is poor.
- The condition inside the existing toilets is unhygienic, especially for the kids.
- Better facilities will help tourists to spend quality time at the site.

The list of persons consulted during sites visits is provided in Table 10, while the pictorial presentation of the consultation process is presented in Figure 34.

Sr. #	Name	Designation					
1	Musa Kaleem	Tourist					
2.	Nasrullah	Tourist					
3.	Raza Kham	Tourist					
4.	M Fayaz	Tourist					
5.	Ali tasim	Tourist					
6.	Ishfaq Ahmaf	Tourist					
7.	Ejaz Butt	TDCP representative					
8.	Sami Ullah	TDCP Representative					
9.	Iqbal	DGA representative					
10.	Mumtaz	DGA representative					

Table 10: List of persons consulted





Figure 34: Pictorial Presentation of Consultations







3.5 EHS Risks during Operation and Maintenance (O&M) of the Sub-Project

Low risk of handling and use of detergents is perceived during the O&M of the subproject sites. These could be easily mitigated with the use of appropriate PPEs and preparation of material safety data sheet and its implementation by the officials of DGA deputed at particular sub-project site. O&M staff of DGA already deputed at respective sub-project site will be responsible for day-to-day cleaning, repair and maintenance. Impact and its mitigation measures are included in table 7 under Operational Phase of the Project.



4 Environmental Management and Monitoring Approach

Beyond general OHS minor risks, no further impacts are perceived during the execution of the sub- project at all sites. The environmental management and monitoring approach to be adopted during the construction and operational phase of the sub-project sites is presented in Table 23 below. Approximate cost of implementation of EMP during construction phase of the project is 2% of the total project cost (toilets block for northern zone of Punjab) i.e. 3.8million PKR. Approximate cost per site is 0.21million PKR (total number of sites under northern zone is 18).

Sr.	Activity/ Task	Mitigation/ Monitoring	Respons	
#		requirements	Implementation	Monitoring
Cons	struction Phase			
1	Excavation up to 5 feet.	 General excavation related SOPs to be adopted i.e. provision of barricading around the excavation, no unauthorised entry, use of PPEs housekeeping green cover around the excavated area to avoid unauthorised entry and avoid visual access. Implementation of COVID-19 SOPs for construction sites issued by GOPb. 	Contractor	Daily by Supervision Consultants & monthly or quarterly by PTEGP E&S Staff.
2	Excavation up to 10 feet.	 Permit to Work System to be implemented in case of excavation for septic tank and soakage pit. General excavation related SOPs to be adopted i.e. provision of barricading around the excavation, no unauthorised entry, use of PPEs housekeeping green cover around the excavated area to avoid unauthorised entry and avoid visual access. Implementation of COVID-19 SOPs for construction sites issued by GOPb. 	Same as Above (SAA)	SAA

Table 11: Environmental Management and Monitoring Approach



3	Brickwork	 General occupational H&S SOPs 	SAA	SAA
Ŭ	Briokwonk	related to masonry works i.e. Use	0,	0/1/
		of PPEs, housekeeping etc.		
		 Implementation of scaffolding 		
		safety SOPs i.e. installation of		
		scaffolding on a level and hard		
		surface, prior inspection by a		
		competent person.		
		 Ladder safety SOPs i.e. placing 		
		on a hard and level surface,		
		three-point contact etc.		
		 Green cover around the 		
		construction site to avoid		
		unauthorised entry and avoid		
		visual access.		

Sr.	A ativity / Teals	Mitigation/ Monitoring	Respons	ibility
#	Activity/ Task	requirements	Implementation	Monitoring
		 Implementation of COVID-19 SOPs for construction sites issued by GOPb. 		
4	Installation of steel chaukat	 General occupational H&S SOPs related to masonry works i.e. Use of PPEs, housekeeping etc. Implementation of COVID-19 SOPs for construction sites issued by GOPb. 	SAA	SAA
5	Cutting, bending, laying and fastening of mild steel bars.	SAA	SAA	SAA
6	RCC works in roofs, beams, columns and girders	SAA	SAA	SAA
7	Ceramic tile laying work	SAA	SAA	SAA
8	Fixing aluminium fly screen.	SAA	SAA	SAA
9	Woodworks/ doors	SAA	SAA	SAA
10	Providing and laying of tuff pavers	SAA	SAA	SAA
11	work i.e. installation of PVC pipes; wires;	 General occupational H&S SOPs related to electrical works i.e. Use of PPEs, housekeeping etc. Ladder safety SOPs i.e. placing on a hard and level surface, three-point contact etc. Implementation of COVID-19 SOPs for construction sites issued by GOPb. 	SAA	SAA
12	Applying emulsion paint (3 coats)	 Ladder safety SOPs i.e. placing on a hard and level surface, ensuring three-point contact etc. Use of appropriate PPE i.e. gloves and mask etc. Implementation of COVID-19 SOPs for construction sites issued by GOPb. 	SAA	SAA
Oper	ational Phase			



1	General cleaning	 General OHS SOPs relating to cleaning i.e. use of appropriate PPEs, preparation of material safety data sheet and its implementation. 	Site staff of DGA	Incharge of site deputed by DGA
2	Waste, adequate	 Land owner of the site i.e. Archeological Department or TDCP are responsible of maintaining improved or new toilet block constructed under this project. Toilet blocks should be inspected on regular basis by the above authorities and ensure that they are in working conditions in hygienic way. Septic tank should be pumped as per the recommendation of the designer. Soild waste bins should be provided at toilets. These bins should be empty at end of every busy day (usually busy during weekend and public holidays). 		

4.1 HSE Training and Associated Cost

On site hands-on training will be provided by the Environmental Expert (EE) of Construction Supervision Consultants (CSC) to Contractor's staff during mobilisation of contractor at each sub-project site therefore no additional cost is perceived beside regular remuneration of EE CSC. Detail of training/s to be imparted during the construction phase of the sub-project is provided in Table 13 below.

Two percent of total sub-project cost has been added as EMP implementation cost in all Contract Agreement.

However, it is pertinent to mentioned here the contractor and or every employer is bound to provide its employees necessary PPEs and training free of cost according to The Punjab Occupational Safety and Health Act 2019. The Punjab OHS Act 2019, clearly states that "Every employer shall; take all possible and reasonably practicable measures to ensure safety and health of the employees at the workplace; arrange for training of safety and health representatives every year to attend health and safety training as approved by the Government and shall bear all expenses thereof; and, provide where necessary to the employees, at his own expense, if hazards cannot otherwise be eliminated or controlled, adequate protective clothing and protective equipment as may be approved by the Government, to prevent every risks of harm and of adverse effects on health."

Training Plan

Sr. #	Торіс	Duration	Trainees	Trainer
1	EMP Training	Once during contractor's mobilisation at each sub- project site for maximum 1hr.	Contractor Staff & Labourers	Environmental Expert of Supervision Consultants
2	Toolbox Talk	Twice a week for maximum of 10 min on selected topics based on site observations made by Environment Specialist of PTEGP	Labourers	Contractor's Senior Staff/ Site Incharge




5 Findings

Following are the finding of the E&SS process;

- The majority of sub-project sites are either located; within the earthen ground of world heritage site and or national archaeological site; or within the buffer zone of the world heritage site and or national archaeological site but will not result in any negative impact whatsoever i.e. destruction, wear, removal, burial, modification, change of use, neglect, denial of access and desecration. However, keeping in view the requirement as per WB OP 4.11, a Physical Cultural Resource Management Plan (PCRMP) has been prepared and provided as Annexure C. This PCRMP will be made part of the civil works contract agreement of all sub-project site works.
- NOC required for the execution of the sub-project is already issued by the DG DGA. The site/s for new toilet block/s in all sub-project sites are proposed by the DG DGA.
- The proposed sites are government land/ the property of the Directorate General of Archaeology, therefore no land acquisition is involved.
- The sub-project will have no adverse environmental and social (E&S) impacts. General OHS related issues are perceived as limited to masonry works.
- All proposed toilet blocks have access to disabled.
- The execution of the sub-project will not involve any tree cutting and removal of vegetation.
- Effluents generated during the operation phase will be disposed into the existing WASA/TMA connection and or into the septic tanks that will be constructed for its treatment.
- In addition, the proposed sub-project does not fall in Schedule I and II of the Punjab Environmental Protection Act; 2017 therefore no approval from EPA is required for the execution of this sub-project.





To,

The Secretary, Tourism Department, Government of the Punjab, Lahore.

Dr. No ______. Date 14/09/2004

R&I Tourism Department

Subject: - <u>PROVISION AND IMPROVEMENT OF TOILETS, CAFÉ, SOLOR PANELS,</u> <u>TOURIST INFORMATION CENTERS AND ROHTAS MUSEUM GALLERY</u>

Kindly refer to meeting held under the Chairmanship of Secretary Tourism Department in the Committee Room of Tourism Department dated 10.03.2021 on the subject cited above.

It is submitted that during the meeting the Chair directed as follows:

- i. PTEGP will provide new toilets (international standard) and make improvement in the existing ones. The design of toilets will be in harmony with specific heritage site.
- ii. The Director General of Archaeology will provide locations for new toilets (international standards) at Shalamar Garden, Jahangir's Tomb, Harappa Museum, Hiran Minar, Rohtas Fort, Taxila Museum and Wah Garden.
- iii. The PTEGP will also make a plan for the improvement of Rohtas Fort museum gallery in consultation with Archaeology department which includes improvement of the museum gallery building, display of objects and lighting system etc.
- iv. The PTEGP will also design and provide tourist information centers (TICs) at key heritage sites for which Directorate General of Archaeology will specify location and provide requisite area for the purpose.



v. The Directorate General of Archaeology will also nominate focal person for identifying locations for Washrooms, Cafe, Solar Panel and TIC to facilitate the PTEGP for an early execution.

In pursuance of the directions of the Chair, the Directorate General of Archaeology has no objection for provision of above tourist facilities at above mentioned sites and the detail of various activities alongwith location coordinates are submitted herewith for kind perusal, please.

DIRECTOR GENERAL ARCHAEOLOGY


The detail of various activities along with location with coordinates are as under:

Name of the	Shalamar Gardens	Jahangir's Tomb	Hirun Minar	Rolitas Fort	Harappa Messum	Taxila Museum	Wah Garden
Activity	Gardeny	2	3	4	5	6	
Provision for New Toilet Blocks	31.58524 74.38472	31.62138 74.30119	31,44103 73.95742	32.96403 73.57461	30.628894 72.86908	-	33.80072 72.83182
Improvement of Existing Washroom	31,58524 74,38472	-		32.96403 73.57461	30.628894 72.86908	33.74595 72.81838	<u>л</u> .
Solar Panels	31.58410 74.38072	31.62181 74.29823	31.73994 73.95665 & 31.741065 73.95369	32,9636 73.5744	30,62529 72,86117	33,74801 72,81821	33,800561 72,69856
Cafeteria	31.58623 74.38362	31.62100 74.30103	Improvement of existing	32.96378 73.57321	30.62579 72.86610	30.627003 72.86797	33.80701 72.83092
Tourist Information			-	32.9625 73.5736	30.62511 72.86687	33,74595 72,81844	33.80102 72.69872
Centre Focal Person	Mr. Attiq-ur- Refumm Deputy Director E&M /Mr. Mukhter Ahmad SDO	Mr. Attiq-ur- Rehman Deputy Director E&M/ Mr. Qazi Ashraf Archaeological Conservator	Mr. Attiq-ur- Rehman Deputy Director E&M/ Mr. Waqas Sub-Engineer	Mr. Imrun Zahid, SDO	Mahamunad Hassan Depoty Director/ Mr. Ahunad Nawat, Assistant Curatur	Mr. Iqbel Ehan, Deputy Director/Mr. Ali Gohar, Archaeological Censervator	Mr. Iqbal Kh Deputy Director/ M Ali Gohar Arehaeologi Conservab

NOC from TDCP

EAX/UR	GENT No.22(23)PTEGP/RP/P&D/2022 GOVERNMENT OF THE PUNJAB PLANNING & DEVELOPMENT BOARD
	Dated Lahore, the 23 rd February, 2022
042-99059	304
To	
	The Secretary, - Government of the Punjab, Finance Department, Lahore.
	Attention: Section Officer (P&D)
Subject:	DDSC MEETING OF SCHEME TITLED "CONSTRUCTION RENOVATION OF TOILET BLOCKS AT DIFFERENT HERITAGE TOURIST SITES IN CENTRAL, NORTH & SOUTH ZONES UNDE PUNJAB TOURISM FOR ECONOMIC GROWTH PROJEC (PTEGP)"
	I am directed to enclose herewith minutes of subject meeting for you
mornabon	(MUHAMMAD SALEEM ILYAS)
No. & Date	ASSISTANT CHIEF (RP)
ALL DE LEMIS	A copy is forwarded for information and further necessary action to the:-
	 Sr. Chief (YASAT), Planning & Development Board, Lahore. Chief (Tech.), Planning & Development Board, Lahore. Chief (ECA), Planning & Development Board, Lahore. Project Director, Punjab Tourism Economic Growth Project, 184-A Uppe Mall, Lahore. ASSISTANT CHIEF (RP)
C.C:	
	Secretary, P&D Board, Lahore.





Participants List Attached at Annex-A

Agenda Item 1: "Construction / Renovation of Toilet Blocks at Different Heritage & Tourist Sites in Central Zone Under Punjab Tourism for Economic Growth Project (PTEGP)"

Opening the discussion, Chief (RP), P&D Board informed that Punjab Tourism for Economic Growth Project (PTEGP) is a World Bank funded project for generating the economic activities through rehabilitation/construction of Tourism spots in Punjab. The instant case has been submitted by PTEGP to construct / renovate the toilet blocks at different heritage and tourist sites in the 4 districts of Central Zone i.e. Labore, Sheikhupura, Kasur, Sahiwal with the technical support of C&W Department. The cost estimates/PC-Is were prepared by C&W Department in consultation with Archaeology Department. These estimates are based on 1st Bi-Annual 2022 MRS rates at total cost of Rs.&8.103 million with gestation period of 6 months (April, 2022 to September, 2022). The required finds would be provided out of the ADP 2021-22 allocation of the umbrella PC-I of PTEGP.

Sr. No	No. of Sites	Location		Districts	No. of Sets	No. of Seats	Cost (M)	Remarks
Cent	ral Zon	e	anenä	1.1			A. Sector	
1.	1	Shalamar	Site-I		2	10	10,449	
2.		Gardens	Site-II	1	2	10	10.548	1
3.	2	Jahangir Tomb			2	10	10.449	1
4,	3	Noor Jahan Tomb		Lahore	2	10	10.001	1- One Set for Ladies and Gents
\$.	4	TDCP Sightseeing Bas Terminal			2	2	3.836	2- One set in each set is for Special
6.	5	Hiran Minar			2	10	9,291	Persons and
7.	6	Sheikhupura Fort		SKP	2	10	9.264	remaining for Normal Persons.
8.	7	Harappa Museum		Sahiwal	2	10	14.327	
9.	8	TDCP Changa Manga Resort,		Kasur	2	10	9.938	
		A Charles Contra		G. Total-	18	82	88,103	S

2. The site wise cost of each PC-I is as under: -



3. On the query of Member, PSD/Sr.Chief (YASAT), P&DB regarding the NOC of Archeology Department and O&M of these facilities, Project Director (PTEGP) apprised the house that all the proposed facilities and respective location have been proposed by the Archelogy Department and the future O&M would also be the responsibility of their Department. Member, PSD/Sr.Chief (YASAT), P&DB has inquired about the final sewage disposal of these toilets. PD, PTEGP responded that disposal facility available at the site would be used, whereas, on sites where the sewage disposal system is not available, it would be constructed, which results in variation in cost at different proposed locations. He further informed that the detailed designs were prepared by the Design Consultant of PTEGP in consultation with all the stakeholders as per their demand.

4. Chief (RP), P&DB further apprised that in compliance to observations of P&D Board, PTEGP has submitted amended PC-I and cost has been reduced from Rs.88.103 million to Rs.81.458 million after deletion of 1% horticulture charges, 2% Design consultancy charges, 12.5% Departmental charges and 2% Supervision consultancy charges.

5. Member, (Edu.)/Sr. Chief (RP), P&DB inquired whether the proposed gestation period i.e. 6 months would be sufficient to complete these assignments. The representative of C&W Department replied that although the quantum of each facility/construction work is not a lengthy process but the proposed gestation period does not seem justified. Member (PSD/Sr. Chief (YASAT), P&DB endorsed the point of view of C&W Department and recommended to enhance the gestation period from 6 to 8 months.

Decision

The scheme was approved at total cost of Rs.81.458 million subject to the following conditions: -

- i. Gestation Period may be increased from 6 to 8 months (April, 2022 to November, 2022).
- Operation & Maintenance would be the responsibility of Tourism/ Archelogy Department.

Agenda Item 2: "Construction / Renovation of Toilet Blocks at Different Heritage & Tourist Sites in North Zone under Punjab Tourism for Economic Growth Project (PTEGP)"

6. Chief (RP), P&DB informed the house that under the instant project PTEGP has planned to provide the toilet facility in 5 districts of Punjab of Northern Zone i.e. Attock, Rawalpindi, Jhelum, Chakwal, Mianwali. The district wise details of cost estimates are as under:- 111

Sr. No	No. of Site	Location		Districts	No. of Sets	No. of Sents	Cost (M)
1.	1	Lala Rukh Tomb		Attock	2	6	6.339
2,	2.	Wah Gardens	-		2	6	4.652
3.	3	Sirikap Taxila		1 1	2	6	5,066
4.	- 4	Mohra Muradu Taxila			2	6	4,905
5.	5	Dharam Rajika Taxila		1 1	2	6	5,470
6.	6	Patriate Hill Station	Start- point		2	6	9.557
7.		earlier record of the second	Mid-point	1 1	2	6	9,557
8.		Top-point		1 1	2	6	9,557
9.	7	Mall Road Murree	GPO Chowk	Rewalpindi	2	8	9.821
10.	8			Excertained and	2	6	6.601
11.	100		Site-II		2	6	6,685
12.	9	Tench Bhatta Bazaar	Site-1		1	5	2,679
13.		Taxila Museum (Male Set)	-		ī	5	2.050
14,	10	TDCP Dhanio Rest House Kotli Sattian	-		2	6	9.685
15,	11	TDCP Khajot Stopover	Male	1 1	1	4	8.910
16.			Female		1	3	7.157
17.	12	TDCP Sight Seeing.	Site-1	1 1	2	6	6.494
18.	-21	Bus Terminal,	Site-II		2	6	6.514
19.	13	Dharabi Lake	- Contraction		2	10	14.085
20,	14	Katas Raj			2	10	14.336
21.	15	TDPC Resort Kallar Kahar,		Chakwal	2	5	4,475
22.	16	TDCP Dhok Talian,			2	10	14.341
23.	17	Rohtas Fort		Jhelum	2	10	11.430
24,	18	TDCP Daud Khel,	1	Mianwali	2	10	10.579
		Grand Total			44	158	190.951

 Cost has been reduced from Rs.190.951 million to Rs.182.836 million due to deletion of 1% horticulture charges, 2% Design consultancy charges, 12.5% Departmental charges and 2% Supervision consultancy charges.

Decision

The scheme was approved at total cost of Rs.182.836 million subject to the following conditions:

- i. Gestation Period may be increased from 6 to 8 months (April, 2022 to November, 2022).
- Operation & Maintenance of these toilets would be the responsibility of Tourism/ Archelogy Department.

ed with Comp.

Agenda Item 3: "Construction / Renovation of Toilet Blocks at different Heritage and Tourist Sites in South Zone under Punjab Tourism for Economic Growth Project (PTEGP)"

 PTEGP is going to provide the subject facility in 2 districts of Southern Zone i.e. DG Khan and Bahawlpur. The district wise details of cost estimates are as under:-

Sr. No.	Location	District	Rs. in milli Cost
1	Derawar Fort	Bahwalpur	10.997
2	Tomb Bibi Jiwandi	Bahwalpur	10.921
3	TDCP Lal Suhanra	Bahwalpur	5.997
4	Barthi	Bahwalpur	15.405
5	Mubarki Top	DG Khan	16.353
6	Gutki Top	DG Khan	14.740
-		Total	74.414

8. The scheme was discussed in detail and it was agreed to provide the facility on the same analogy as it is planned in Central and North Zone. Cost has been reduced from Rs.74,414 million to Rs.67.208 million due to deletion of 1% horticulture charges, 2% Design consultancy charges, 12.5% Departmental charges and 2% Supervision consultancy charges.

Decision

The scheme was approved at total cost of Rs.67.208 million subject to the following conditions:

i. Gestation Period may be increased from 6 to 8 months (April, 2022 to November, 2022).

ii. Operation & Maintenance of these toilets would be the responsibility of Tourism/ Archelogy Department.

evenine.



Annex-A

LIST OF PARTICIPANTS

	NAME OF THE OFFICERS	DESIGNATION	
PLA	NNING & DEVELOMENT BOARD		
1.	Mr. Mujahid Sherdil	Secretary, P&D Board	
2.	Mr. Khalid Sultan	Member (Edu./Health)/Sr. Chief (RP	
3.	Mr. Ifitkhar Shami	Member (PSD)/Sr. Chief (YASAT)	
4.	Dr. Muhammad Arif Raza	Chief (RP)	
5.	Mr. Muhammad Saleem Ilyas	Assistant Chief (RP-I)	
6.	Mr. Yaser Arif	Assistant Chief (Technical)	
7.	Ms. Nayab Zahra	Planning Officer (RP-II)	
FINA	NCE DEPARTMENT		
8.	Ms. Robeela Shaheen	Section Officer (Energy/P&D)	
PUN.	JAB TOURISM FOR ECONOMIC	GROWTH PROJECT	
9.	Mr. Waqas Malik	Project Director	
10,	Dr. Muhammad Arif	Civil Engineer	
COM	MUNICATION & WORKS DEPAI	RTMENT	
11,	Mr. Saeed Ahmed	Additional Secretary (Technical-I)	

11

Annexure B: COVID-19 SOPs for Construction Sites



Communication & Works Department Government of the Punjab Lahore

احتیاطی هدایات برائ (COVID-19) كورونادائرس الفيكش بداحتیاطی حدایات تمام كنس كشن سائنس بر نافذ العمل حول كى دور محكد تحييرات ومواصلات ك كنو يكفر زادر بر دائرز زان بر عمل ورآمه كوظخوا بالكر ا به په حدایات، قمام کنسز کشن سائمش جن بر کام جاری ہے ، بر فمایال طور بیز زادر مذیکر ڈکی صورت میں آ ویزال کی جائیں گی۔ المد قمام تحليدادان ايتى كنستر كشن سائنس، جسمانى درجه حرارت يتبك كرف كمطيح لميريق كن كادستهاني يتحتى بناكس ك ٣. كتستو تمثن مانت بركام كرف والے قمام عملے بشول مزدور، تيكنك ستاف وزائيور، تير والزر في ساف كالم يو يورد وزنته كام شر وق كرف سے بيلے يجك كماجات كاورا مكاريكر ذركهاجات كا-ہر کسی بھی مزد دوریادیگھر تعلہ میں دائر س کی علامات خلام ہونے کی صورت میں قوری طوریہ متعلق ایتطام کو مطلق کیا جائے گا۔ ہالے کی بھی محض کو جس ش کلے پائاک کی باری مشارُکام ، کھانس، نزار وغیر وہو کو کامنے آنے کی احازت نہ ہوگی -٦- كنسا كشن سائنت يا الحدد موت ف التقامات يشمول ياتى وصابن كي ستيل متعامة العكيدار كي زمد دارى وكي-ے۔ لمیکیدارالان اس بات کو یتی ایا تی گے کہ منتظام شروع کرنے سے تمام تعلہ سازن ہے باتھ دحوت گاراد رہو ایک کیلنے بعد کامن موجود ہو فرد اين باتحوساتن - الوتار -٨. جس جگ، عمله کام کرر بادو دیاری کلورین ملے پانی ہے روز انہ تیزے کیا جائے گاتاکہ وہ علاقہ جرائیم بور دائر س سے پاک ہے۔ ۹۔ جہاں تک ممکن ہوہ اں بات کو بیٹینی بنایا جائے کہ مزد درادر دیگر تملہ کام ختم ہونے کے بعد کھر جانے سے بسلے معانن سے نساکر جائے ادرکام دالے Elestin Brital • ١- ۱ گرمز دور بادیگر تله کنسلا کشن سائنه یه تقار مانش بذیریت توان کی رمانش به نماست سابق فاصلے کو چینی بنا ماجائے۔ - كنسلو تحشن سائت بي جراثيم تش محكول (Hand Sanitizers / Hand Wash etc) كي وستياني اوراستعمل يتثين بية إجاب كل

Annexure C: Physical Cultural Resource Management Plan (PCRMP)

Executive Summary

The sub-project activities will not have any negative impacts to any Cultural Heritage site i.e. destruction, wear, removal, burial, modification, change of use, neglect, denial of access and desecration.

As the majority of sub-project sites are either located; within the earthen ground of world heritage site and or national archaeological site; or within the buffer zone of the world heritage site and or national archaeological site therefore WB OP 4.11 is triggered (Physical Cultural Resources – PCR).

Keeping in view the requirement under WB OP 4.11, this Physical Cultural Resources Plan has been prepared and will be made part of the Civil Contract Agreement of all subproject sites.

Mitigation Measures/ Precautions

Pre-Construction:

- Technical Design: Incompatible layout plan, engineering design and improper repair methods of the subproject's structures can undermine the historical value of PCRs, overall aesthetic beauty and ambience of the subproject areas. Therefore, the technical design of the proposed subprojects must incorporate the historical and aesthetic considerations meeting the local context and best international practices in project design; and the proponent must review and validate all the design and repair works considering the possible impacts before the start of civil works.
- Seismic Hazard Consideration: The proposed structures should be designed to withstand high intensity earthquakes. Contractor should dopt Seismic Building Code of Pakistan 2007 (SBC-

07) to mitigate the seismic hazard for subprojects design. This code specifies minimum requirements for seismic safety of buildings and has to be applied and used by engineers in conjunction with the necessary understanding of the concepts of structural, geotechnical and earthquake engineering.

1) Electrical Hazard Consideration

- Appropriately grounded and double insulation of every single piece of equipment, machine and device should be kept in the design.
- Proper installation checks and periodic maintenance by a competent electrician should be planned; and
- All power strips should be planned in the design to place in well-ventilated areas for adequate heat dispersion

2) Ecological Consideration:

During design, sites should be properly selected to avoid and minimize the cutting of trees, shrubs and herbs;

- The critical areas of animal breeding and nests should be avoided (if any);
- Tree planation must be formulated; and
- It should be properly planned in the design to avoid any impacts on green cover of the subproject sites which may be direct or indirect.



Construction Phase Cordon Off

 Cordon off work areas of civil works where necessary. Visitors should not be allowed in the subproject site area during civil works.

Civil Works:

- Inventory of PCR close to the subproject area of influence, to be at risk of damage or disturbance should be prepared.
- Avoid, redirect the activities so that they do not endanger any archaeological site;
- Avoid extensive demolition works near or within the PCRs;
- Ensures that the relevant signs for protection of known PCRs are displayed where and when required; and
- Experienced skilful agent will be responsible for conducting the demolition activities, if any.
- Issues of Soil Erosion and Contamination, vibration, noise, air quality, wastewater and solid waste should be handled as per given in ESMP report prepared for the sites.
- For excavation works Chance find procedure as given below will be adopted for the site.
- All excavation is to be carried out with great care in order that any old masonry or other remains buried in the earth may not be damaged., any such remain should be left untouched when found and if liable to weather decay, it should be covered;
- It is important that responsible person from DGA, as mentioned by DG DGA in his NOC (refer Annexure A) must be present whenever excavations are carried out in or around the PCR, in case of discovery of any immovable antiquity during execution of work, he shall take charge and register it to further inform higher ups. Secure the site to prevent any damage or loss to movable objects. In cases of movable antiquities or sensitive remains, a night guard shall be present until the responsible authorities take over.

Chance Find Procedures

Project may involve deep excavations. Therefore, the possibility of chance find is not ignorable. In case of any chance find, the contractor will immediately report through Supervision Consultant to DG Directorate General of Archaeology, Punjab, to take further suitable action to preserve those antique or sensitive remains. Representative of the Director will visit the site and observe the significance of the antique, artefact and Cultural (religious) properties and significance of the project. The report will be prepared by representative and will be given to the Director. The documentation will be completed and if required suitable action will be taken to preserve those antiques and sensitive remains.

In case any artefact, antiques and sensitive remains are discovered, chance find procedures should be adopted by contractor workers as follows:

- Stop the construction activities in the areas of chance find.
- After stopping work, the contractor must immediately report the discovery to the Supervision Consultant.
- The Director decides to take over the antiquity for purposes of custody, preservation and protection, the person discovering or finding it shall hand it over to the Director or a person authorized by him in writing.
- Delineate the discovered site or area.
- Consult with the local community and provincial Archaeological Department.
- The Director shall, constitute a team of archaeologists for undertaking preliminary investigation and will decide about further course of action in light of findings of the team.
- The suggestion of the local communities and the concerned authorities will be suitably incorporated during taking the preventive measures to conserve the



antique, artefact and cultural (religious) properties; and

- Secure the site to prevent any damage or loss of removable objects. In case of
 removable antiquities or sensitive remain, a night guard shall be arranged until
 the responsible local authorities take over.
- Avoid the use of heavy construction machinery during the excavation process; and
- The Contractor staff must have relevant qualification and experience of similar projects.

Plaster and Painting Works: New Plaster, painting walls and other roof treatment should consider the original colour scheme, layout and design to keep the aesthetic and visual impact of the site.


Operational Phase: The authority responsible for the O & M of sub project activities will be responsible for housekeeping of the facilities and shall prepare and adopt SOPs for O & M of the subproject facilities. PTEG E&S experts/specialists will ensure that O&M plan is operationalized and will do monitoring visits for compliance of O & M plans.

Training and Capacity Building: The civil work activities shall be carried out by Prequalified trained Contractor under supervision of technical staff of DG AD. The Contractors shall contain team of skilled labours having past experience in similar works. Trainings of the work force should be conducted before start of civil works and during project implementation by the PMU safeguards specialists and Contractor's as per training plan given in ESS report.

Monitoring and Supervision: Strict Monitoring and supervision as per monitoring plan given in ESS report should be enforced during works.

GRM: The record of any complaints as per GRM mechanism of the project should be implemented.





Annexure D: Septic Tank Design